

The Cottages at North Bend for Bill of Sale
 Bid Items from Fury Site Works Bid (7/15/2016)
 1/21/2020

Item	Description	Quantity	Unit	Rate	Total
Sanitary Sewer	6" SS Pipe	1418	LF	\$ 19.74	\$ 27,991.32
Sanitary Sewer	8" SS Pipe	954	LF	\$ 33.41	\$ 31,873.14
Sanitary Sewer	Sanitary Sewer Manholes	4	EA	\$ 3,630.98	\$ 14,523.92
Subtotal Sanitary Sewer System					\$ 74,388.38

Item	Description	Quantity	Unit	Rate	Total
Storm System	Type 1 Catch Basin	3	EA	\$ 953.67	\$ 2,861.01
Storm System	6" PVC Pipe	1200	LF	\$ 18.44	\$ 22,128.00
Storm System	8" SD Pipe	84	LF	\$ 42.09	\$ 3,535.56
Storm System	12" SD Pipe	593	LF	\$ 26.17	\$ 15,518.81
Storm System	Yard Drains	18	EA	\$ 2,053.50	\$ 36,963.00
Storm System	Clean Outs	31	EA	\$ 511.31	\$ 15,850.61
Storm System	Infiltration Trench	1145	LF	\$ 85.94	\$ 98,401.30
Subtotal Storm System					\$ 195,258.29

Item	Description	Quantity	Unit	Rate	Total
Roadway - Paving	6" Depth Rock Base	1006	TN	\$ 20.77	\$ 20,894.62
Roadway - Paving	3" HMA	2710	SQ YD	\$ 15.40	\$ 41,734.00
Roadway - Paving	4" ATB	2710	SQ YD	\$ 16.57	\$ 44,904.70
Roadway - Paving	3" HMA - 2 lifts Frontage	530	SQ YD	\$ 31.85	\$ 16,880.50
Roadway - Paving	4" ATB Frontage	530	SQ YD	\$ 16.67	\$ 8,835.10
Subtotal Paving Sysytem					\$ 133,248.92

Item	Description	Quantity	Unit	Rate	Total
Curb, Gutter & Sidewalk	Vertical Curb & Gutter	2380	LF	\$ 12.34	\$ 29,369.20
Curb, Gutter & Sidewalk	8' Sidewalk	4432	SF	\$ 3.76	\$ 16,664.32
Curb, Gutter & Sidewalk	5' Sidewalk	8900	SF	\$ 3.23	\$ 28,747.00
Curb, Gutter & Sidewalk	6' Sidewalk	1200	SF	\$ 3.23	\$ 3,876.00
Curb, Gutter & Sidewalk	Wheelchair Ramps	60	SF	\$ 29.39	\$ 1,763.40
Curb, Gutter & Sidewalk	Curbs at ADA ramps	80	LF	\$ 17.63	\$ 1,410.40
Curb, Gutter & Sidewalk	Curb Cuts to Biochannels	35	EA	\$ 117.55	\$ 4,114.25
Curb, Gutter & Sidewalk	Residential D/W approach	6260	SF	\$ 4.06	\$ 25,415.60
Subtotal Curb, Gutter & Sidewalk					\$ 111,360.17

Total \$ 514,255.76